



DAILY PROGRESS REPORT

TENDER-4 / 5

PROJECT: KARNAVATI CLUB AND RESORT, MULASANA

Date-04.02.2025

DAILY MANPOWER REPORT								
DATE-04-02-2025		Hetu Construction Pvt. Ltd.				WETHER- SUNNY		
Sr. No.	DESCRIPTION	ADMIN BUILDING	SPORTS FITNESS BUILDING	SWIMMING POOL	Food court	THEME RESTAURENT BUILDING	MISCELLANEOUS WORK	TOTAL NOS.
1	CARPENTERS	53	30	5	0	18	0	106
2	BAR-BINDERS	24	31	5	4	15	0	79
3	CASTING LABOURS	0	0	0	0	0	0	0
4	MASONRY MASONS	0	0	0	0	0	0	0
5	PLASTER MASONS	0	11	0	0	0	0	11
6	UNSKILLED LABOURS	4	9	0	8	12	8	41
7	WATER PROOFING	0	0	0	0	0	0	0
8	ELECTRICIANS	0	0	0	0	0	0	0
TOTAL		81	81	10	12	45	8	237
TOTAL MAN POWER		237						
Sr. No.	OTHER AGENCY STAFF	NOS.	MACHINARY					
1	KCR STAFF	2	JCB	1	LOADER	1		
2	PMC STAFF	3	TOWER CRANE	1	DEWATERING PUMP	7		
3	HETU STAFF	12	TRACTOR	1	PILE DRILLING MACHINE	1		
4	JCB OPERATOR	2	EXCAVATOR	1	MOBILE CRANE	2		
5	AJAX OPERATOR	2	AJAX	2				
6	CRANE OPERATOR	2	BABY ROLLER	3				
7	TRACTOR OPERATOR	1						
TOTAL		24				20		
AUM Landscapers								
Sr. No.	DESCRIPTION	NOS.	MACHINARY					
1	Garden labours	3	LAWN CUTTER	1				
2			LOADER	0				
TOTAL		3	TOTAL	1				
FURAAAT EARTH PVT. LTD.								
Sr. No.	DESCRIPTION	NOS.	MACHINARY					
1	Labour	5	DRILLING MACHINE	1				
2	Fitter	0	JCB	0				
3	Helper	0	CRANE	0				
TOTAL		5	TOTAL	1				
GRAND TOTAL			269					

HOTEL BUILDING



DEMOLITION WORK IS IN PROGRESS

HOTEL BUILDING



DEMOLITION WORK IS IN PROGRESS

SPORTS FITNESS



GROUND FLOOR LIFT SHUTTERING WORK IS IN PROGRESS.

SPORTS FITNESS



REMAINING BASEMENT SLAB SHUTTERING WORK IS IN PROGRESS.

SPORTS FITNESS



GROUND FLOOR BEAM STEEL BINDING WORK IS IN PROGRESS.

SPORTS FITNESS



GROUND FLOOR BEAM STEEL BINDING WORK IS IN PROGRESS.

SPORTS FITNESS



REMAINING OUTER WALL SHUTTERING WORK IS IN PROGRESS.

SPORTS FITNESS



REMAINING OUTER WALL AREA SOIL FILLING WORK IS IN PROGRESS.

ADMIN BUILDING



SECOND FLOOR RIGHT SIDE BEAM BINDING WORK IN PROGRESS.

SWIMMING POOL



REMAINING PILE CAP BINDING WORK IS IN PROGRESS.

THEME RESTAURANT



LEFT SIDE RAMP WALL SHUTTERING WORK IN PROGRESS.

FOOD COURT



FOOTING BINDING WORK IN PROGRESS

FOOD COURT



FOOTING BINDING WORK IN PROGRESS

PERCOLATION WELL(FURAAT)



PERCOLATION WELL NO.25 COMPRESSOR WORK IN PROGRESS

PERCOLATION WELL(FURAAT)



PERCOLATION WELL NO.01 MS PIPE INSERTING WORK IN PROGRESS

THANK YOU

